

Bonville Upgrade Project Community Interest Group

**May 2007
Monthly Update**

Construction Update

Jason Moran – Abigroup, Project Manager

- Clearing is now complete except for staging works near Overhead Bridge Road
- Currently fencing from Archville Station Road to Bonville Station Road
- Total distance fenced to date: 3.7 km
- Storm water pipes placed: 3800 m
- Permanent Sediment Basins built to date: 12
- Fleet 1 – Operating at East Bonville Road and adjacent to Grandis Road
- Fleet 2 and 3 – Cut/fill operations from Williams Road to Lyons Road
- Top Soil moved to date: 110 000 m³
- Earth moved to date: 630 000 m³
- Paving has commenced from Perrys Road to the speed camera on the eastern side on the highway
- Concrete cutting to commence approximately 24.05.07 at Perrys Road



Archville Station Road – Batchplant



Pile driving

Community Update Cindy Douglas – Abigroup, Community Relations Assistant

Project Information Centre

- 43 visitors for the month of April
- Total to date 475 visitors

Complaints

April 2007	One complaint	-	Noise Mitigation
	Two complaints	-	Local Roads
	One complaint	-	Water Quality

Media Coverage

04.04.07	The Don Dorrigo Gazette	Item: Bicycle Users Group
05.04.07	Prime Television	Item: Strouds Road
10.04.07	Various local radio stations	Item: Strouds Road
	Coffs Coast Advocate	Item: Strouds Road
12.04.07	Independent	Item: Strouds Road

Next Meeting

Meeting #9
13th June 2007

Project Site Office, Bonville Station Road, Bonville
6.00pm – 8.00pm